

	LINDAHL	ARGO	NARDULLI	CONIN	MACKIE
<b>WEEK 9</b>					
14-Jun	Curb slots Downing	Curb ADJ Downing/Westchester BLVD (South)	Concrete Downing and Westchester BLVD (South). Sawcutting Westchester BLVD (North)		
15-Jun		Mainline ADJ Martindale and Mayfair	Concrete Westchester BLVD (South). Removals Westchester BLVD (North)		
16-Jun		Lower Mainline STR's Downing and Westchester BLVD (South)	Concrete Westchester BLVD (North). Removals Westchester BLVD (North)		Layout Essex
17-Jun	Butt Joints Mayfair and Martindale. HMA Driveways Mayfair		Concrete Westchester BLVD (North). Removals Westchester BLVD (North)	Restoration Downing/Westchester BLVD (South)	
18-Jun	Surface course Mayfair and Martindale		Concrete Westchester BLVD (North). Removals Westchester BLVD (North)	Restoration Westchester BLVD (South)	
<b>WEEK 10</b>					
21-Jun	Mill Downing/Westchester BLVD (South)	Drainage STR's Essex	Concrete Westchester BLVD (North). Sawcutting Essex	Tree roots/pruning Essex.	
22-Jun	Mill Westchester BLVD (South). Base Repair Downing	Drainage STR's Essex	Concrete Westchester BLVD (North). Removals Essex		
23-Jun	Binder Course Downing	Drainage STR's Essex	Removals Essex		
24-Jun	Poly Westchester BLVD (South)	Drainage STR's Essex	Concrete Essex. Removals Essex		
25-Jun		Drainage STR's Essex. Mainline ADJ Westchester BLVD (South )	Concrete Essex.		